

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT
FOR PERIOD ENDING 9 August 1988

1. Progress Report Tasks Assigned by Senior Management:

None

2. Major Events That Have Occurred During the Preceding Week:

a. Asbestos Ceiling Tile Removal/Replacement, Key Building

✓ - The removal of asbestos-containing ceiling tile from the ninth floor is 90% complete. Remaining ceiling tile on this floor will be removed at night on 15-16 August 1988. Removal of tiles from the eighth floor is scheduled for the weekend of 19 August 1988.

25X1

25X1

25X1

25X1

25X1

25X1

25X1

25X1

25X1

25X1

25X1

25X1

b. Building - Representatives of Real Estate and Construction Division, OL, and Office of SIGINT Operations, ~~Support Staff~~, have formulated a plan to relocate OSO tenants while asbestos is being removed from the Building. Some tenants from Building will be moving permanently to Building when the area there is renovated. The vacant space created by that move will be used to temporarily house those displaced by the asbestos removal. The actual removal of asbestos should take approximately four weeks according to the contractor. This plan will be implemented around mid-October/early November time frame. The General Services Administration has been informed of this plan, so the lease can be signed in the near future. Building

25X1

25X1

25X1


S E C R E T

SUBJECT: Real Estate and Construction Division Weekly Report for
Period Ending 16 August 1988

25X1



25X1

f. Key Building Renovations - Renovations of rooms 303 and 304 at the Key Building were completed for the Security Evaluation Office/DCI. Carpet installation is being scheduled by Building Services Branch. 

3. Upcoming Events:

None

4. Management Activities and Concerns:

None

25X1

